NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2019-20

Date:-08-05-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

Dear Sir,

"PMC CERTIFICATE AND INSPECTION REPORT"

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Special Development Works At Mallasandra Colony School in Mallasandra Ward No. 13

Item No	Description of work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not	cum	173.93
2	KSRB 2.14-1: Extra for additional lift of 1.5m. or part thereof for excavation In loose / soft or hard rock including cost of materials, labour complete as per specifications, specification. No. KBS	cum	16.88
3	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of	Sqm	11.25
4	KSRB 2.8 : Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead upto 50m.and lift of	cum	2.25
5	KSRB 4-1.2 : Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine	cum	1.69
6	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super piasticisers	Cum	36.16
7	KSRRB M1100-5. Driven Vertical Steel Piles as per Drawing and & Technical Specification complete as per specifications. Section of the pile =H Section steel column 400 x 250 mm (ISHB Series) MORTH Specification No.1100 & 1900 (I. No.-	M	14.50
	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.05175cum and fine aggregtes @ 0.0345cum, with	Sqm	5.88
	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid	cum	0.06
	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.	Sqm	9.00

Scanned by CamScanner